

**DO: GACH BALL DE CHEANTAR BARDASACH AN CHOMARAIGH  
TO: EACH MEMBER OF THE MUNICIPAL DISTRICT OF COMERAGH**

**ROADS PROGRESS REPORT FEBRUARY 2021**

**A. Roads Works Programme 2021**

The Roads Works Programme for 2021 is being prepared for Strengthening and Surface Dressing projects.

**B. Road Maintenance Works**

The District area crews have been continuously filling potholes and repairing roads. Road repairs (potholes and damaged edges) and drainage discretionary works will continue to take place under the Maintenance budgets.

**C. Footpath Works Job Stimulus – Active Travel Measures**

The following projects have been allocated funding:

- Portlaw Village Footpath replacement - Phase 1 - €70,000 Completed.
- Annestown (R675) – Footpath replacement €35,000 Works Completed.
- Coolfin (L4029), Portlaw – Signalised crossing- €12,000 (Contractor Awarded & to install)
- Lemybrien (L7026) – New footpath - €40,000 Completed
- Bunmahon (R675) - Footpath replacement and widening - €45,000 Works almost Completed.
- Bunmahon (R675) – Signalised crossing with civil works - €22,000 (Contractor carrying out civils)
- Kilmacthomas (R677) – New footpath surface - €80,000 Completed.

**D. Climate Adaptation Measures**

Department of Transport have allocated funding for Jobs Stimulus Funding package for Active Travel. The following projects have been allocated funding:

- R676 Carrick Rd - Mahon Bridge – Culvert Crossing - €30,000 (Works completed)
- R675 – Coastal study & survey of locations along Copper Coast - €30,000 (Consultant carry out an assessment and report)

**E. Low Cost Schemes (Non-National Roads)**

Local Improvement Schemes for 2020 for the Comeragh District Area. All works completed.

**F. Bridge Rehabilitation Works on Regional and Local Roads**

Bridge Rehabilitation works in 2020 are completed.

**G. Fishery Harbour and Coastal Infrastructure Development Programme 2020**

Final phase development of Boatstrand East Pier of €160,000 works are completed.

#### **H. Road Design Section**

These works are being project managed by the Road Design Section

- **Lemybrien Pedestrian Crossing on N25**  
Consultant appointed to carry out detail design and preparation of Tender documents.

#### **I. Clár**

In June 2021, the department announced applications for Measures 1 & 2 Clár Programme for Safety Measures and Community Recreational Areas and were submitted by Waterford Council in August 2021. In November 2021, the department announced projects which secured funding under Measures 1 & 2 Clár Programme for Safety Measures and Play Areas improvements in the Comeragh Area.

**Measures 1 Clár Programme the following works to be undertaken and update on progress:**

- **Kilroassanty School/Community** - To provide for lighting improvements and footpaths  
- € 49,500 - Planned works to commence in Spring.