

**DO: GACH BALL DE CHEANTAR BARDASACH AN CHOMARAIGH  
TO: EACH MEMBER OF THE MUNICIPAL DISTRICT OF COMERAGH**

**ROADS PROGRESS REPORT OCTOBER 2023**

**A. Roads Works Programme 2023**

The Roads Works Programme for 2023 – Strengthening and surface dressing works are completed.

**B. Road Maintenance Works**

The District area crews have been continuously filling potholes and repairing roads. Road repairs (potholes and damaged edges) and drainage discretionary works will continue to take place under the Maintenance budgets.

**C. Active Travel Measures**

The Comeragh District has been allocated in funding for the following projects:

- Portlaw Village Footpath replacement (George Street) - completed
- Carrick Road Urban Connectivity Works, Portlaw - €640,000 – Contract awarded. Construction underway.
- Brown Street L4033 – Design & Construction €200,000 – Section 38 Process approved. Tender stage completed and contract awarded.
- R681 Main Street, Kill Village - Pedestrian Crossing and speed table, footpath link - €120,000– Construction works completed.
- Rathgormack village centre footpath link - €40,000 – Works completed.

**D. Low Cost Schemes (Non-National Roads)**

Local Cost Schemes for 2023 – awaiting scheme allocation from the Department

- R671/L5127 Kilmacomma/Ball Alley Junction - €45,000
- R680 Southern Junction Fiddown Bridge - €18,000
- R675/L7035 Garranurton - €24,000 - Commenced
- R680/L4031 Tinhalla - €22,000

**E. Bridge Rehabilitation Works on Regional and Local Roads**

Bridge Rehabilitation works in 2023 - scheme allocation from the Department

- L1040 Coum Bridge - €33,000 – Works underway
- L3061 Glenpatrick Bridge - €34,000 – Works commenced
- R678 Barravakeen - €45,000 – Works commenced
- R675 Woodhosue Park South Bridge - €35,000

## **F. Mahon Bridge Car Park**

Construction of car park is underway.

## **G. Fishery Harbour and Coastal Infrastructure Development Programme 2022-2023**

The Department of Agriculture, Food and Marine for Harbours, Piers and Slipways improvement as part of the Brexit Adjustment Local Authority Marine Infrastructure Scheme 2022-2023 approved the following scheme:

Boatstrand Pier North & West Side Construct storm wall and installation of new public lighting - €164,008 – Storm wall tender assessment underway and public lighting is being designed.

- Stormwall works are completed.
- Lighting design completed. Civil Works completed. Public lights installed and awaiting lights to be energized.

## **H. Road Design Section**

These works are being project managed by the Road Design Section

- N25 Lemybrien – Traffic Calming Scheme

Detailed design and preparation of Tender documents in progress. Land Agreements in progress.

## **J. Clár**

In July 2022, the department announced projects which secured funding under Clár Measures 1 - Development of Community facilities and amenities within the Comeragh Area.

**Measures 1 Clár Programme the following works are to be undertaken:**

- **Mothel Community** - To provide for lighting improvements - € 22,500 Lighting design completed. Works almost completed.
- **Tournaneena Community** – Provision for a community playground and recreational area - €50,000 – Works completed.
- **Modeligo Community** – To provide for a recreational exercise area - €27,000 – Works almost completed.